

\$0.00 \$1,443,688.89

Pay Estimate Created Date: June 15, 2021

Progress Estimate Number 23			200417-H04 r Collins & Herma			ne 15, 2021 Ne	riginal Contract Amount et Change Order Amount urrent Contract Amount	\$1,745,700.00 \$0.00 \$1,745,700.00			
Approval Date								By User			
June 15, 2021		Generated and Approved (and should be considered Draft) at the Project Office Level by									
June 17, 2021		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by									
June 21, 2021			Re	viewed and <i>i</i>	Approved at the Ce	entral Office Co	ontrollers Office Level by	greggd			
Original Comp	letion Da	te Current Com	pletion Date	Actual	Completion Date	% of	Current Contract Amour	t Complete			
June 30,	2021	June 30), 2022				82.70%				
	Co	ontract Informational Da	ates		Miles	tones					
Date Description Origina		riginal Completion Date	Current Comp	letion Date	No Milestones Exist for Contract		ot				
Acceptance Date											
Awarded Date	Ma	ay 6, 2020	May 6, 2020								
Letting Date	Ap	oril 17, 2020	April 17, 2020								
Notice to Proceed	Date Ju	ly 1, 2020	July 1, 2020								
Open to Traffic Da	ate										
Work Began Date											
Contract Total Pag	y For Est	imate No. 23									
			This Estimate		Previous		To Date				
200417-H04	Gros Ince Disir Liqu	al Posted Items Pay ss Item Adjustments intive ncentive idated Damage er Contract Adjustments	\$65,987.20 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00		\$1,377,701 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1.377,701		\$1,443,688.89 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1.443,688,89				

Contract Total Payable This Estimate:

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount			
J9P3578	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	41,242	\$65,987.20			
Project J9P3578		\$65,987.20								
Overall - Total	\$65,987.20									
Contract Adjustments This Estimate										
lo Contract Adjustr										
no Itam Adjustments This Estimate										

\$65,987.20

\$0.00 \$0.00 \$1,377,701.69

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information												
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work								
J9P3578	FAS- S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	VARIOUS	in various locations in the Southeast District								

Totals by Job Numbers

78	This Estimate	Previous	To Date
Posted Item Pay	\$65,987.20	\$1,377,701.69	\$1,443,688.89
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$65,987.20	\$1,377,701.69	\$1,443,688.89
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Q	uantities	and Valu	es are b	ased on	Report Generated date and can differ from the posted an	nount at the	time the	Estimate w	as Gene	erated.		
Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	99,420.00	\$1.55	\$154,101.00
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	0.00	990,000.00	DLR	790,207.20	\$1.60	\$1,264,331.52
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	0.00	\$1.39	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	25,456.37	\$1.00	\$25,456.37
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	2.00	\$2,400.00	\$4,800.00
	Project J	9P3578 - To	otal Value	Posted to	Date as of Report Generated Date							\$1,443,688.89
200417-H04 Ove	rall - Total	Value Post	ted to Da	te as of Re	port Generated Date							\$1,443,688.89



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line umber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020 6189916	6189916	MISC.	6/14/21	6/15/21	562.00	DLR	K21H8066 - MO-114 at 0.2 miles W of MO-153 jct, Stoddard County					
				6/15/21	871.00	DLR	M21H126 - I-55 SB at exit 52, New Madrid County					
				6/15/21	1,185.00	DLR	K21H8077 - Rt A at 0.7 mile W of Rt M, Madison County					
				6/15/21	1,364.00	DLR	M21H127 - I-55 NB at exit 52, New Madrid County					
				6/15/21	1,568.00	DLR	M21H124 - I-55 NBDL at mm 59.0, New Madrid County					
				6/15/21	1,756.00	DLR	K21H8075 - MO-91 at 2 miles W of Rt C, Bollinger County					
				6/15/21	1,825.00	DLR	K21H8088 - I-55 SBDL mm 18, Pemiscot County					
				6/15/21	1,920.00	DLR	K21H8064 - MO-114 WB at 2.2 miles W of MO-153, Stoddard County					
				6/15/21	2,328.00	DLR	K21H8099 - US-67 at 0.2 mile S of Rt H, St. Francois County					
				6/15/21	2,354.00	DLR	K21H8072 - I-55 mm 31.6, New Madrid County					
				6/15/21	2,381.00	DLR	K21H8084 - MO-61 at Mill Crk Lane - Appleton, Perry County					
				6/15/21	2,399.00	DLR	K21H8091 - MO-77 at 2150 ft N of Rt EE, Scott County					
				6/15/21	2,881.00	DLR	K21H8071 - Rt B at 0.3 mile E of jct US 60, Butler County					
				6/15/21	2,922.00	DLR	K21H8061 - I-55 mm 142, Ste Genevieve County					
				6/15/21	3,250.00	DLR	K21H8065 - MO-114 at 1.8 miles W of MO-153 jct, Stoddard County					
				6/15/21	5,076.00	DLR	K21H8079 - Rt A at 0.1 miles E of A-M jct, Madison County					
				6/15/21	6,600.00	DLR	K21H8104 - I-55 mm 164 - Ste Genevieve Co					

The information below this line are details for Construction Signs (if applicable), No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

No Data Available