



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 19, 2021

Pay Estimate Created Date: July 15, 2021

Progress Estimate Number 25	Contract ID 200417-H04 Prime Contractor Collins & Hermann, Inc.	Pay Period Start July 1, 2021 Pay Period End July 15, 2021	Original Contract Amount \$1,745,700.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,745,700.00
---------------------------------------	--	---	--

Approval Date		By User
July 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	tauros1
July 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilkem1
July 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2021	June 30, 2022		89.13%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	July 1, 2020	July 1, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 25

	This Estimate	Previous	To Date
200417-H04			
Total Posted Items Pay	\$42,510.40	\$1,513,423.54	\$1,555,933.94
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$42,510.40	\$1,513,423.54	\$1,555,933.94

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3578	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	26,569	\$42,510.40
Project J9P3578 - Total							\$42,510.40
Overall - Total							\$42,510.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3578	FAS-S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	VARIOUS	in various locations in the Southeast District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9P3578	Posted Item Pay	\$42,510.40	\$1,513,423.54	\$1,555,933.94
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$42,510.40	\$1,513,423.54	\$1,555,933.94
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 19, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	102,103.00	\$1.55	\$158,259.65
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	0.00	990,000.00	DLR	857,761.20	\$1.60	\$1,372,417.92
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	0.00	\$1.39	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	25,456.37	\$1.00	\$25,456.37
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	2.00	\$2,400.00	\$4,800.00
Project J9P3578 - Total Value Posted to Date as of Report Generated Date											\$1,555,933.94	
200417-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,555,933.94	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 19, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3578

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	6189916	MISC.	7/14/21	7/15/21	1,074.00	DLR	K21H8155 - I-55 mm 27 exit ramp, Pemiscot County					
				7/15/21	1,075.00	DLR	M21H129 - Hopper Rd overpass at I-55, Cape Girardeau County					
				7/15/21	1,085.00	DLR	M21H130 - Rte 34 - 0.2 miles W of rt U, Bollinger County					
				7/15/21	1,126.00	DLR	K21H8164 - I-55 mm 62.8, Scott County					
				7/15/21	1,175.00	DLR	K21H8153 - MO 77 at I-55 at 2 miles E of Benton, Scott County					
				7/15/21	1,208.00	DLR	K21H8047 - Rt H at 4.5 miles N of Miner, Scott County					
				7/15/21	1,756.00	DLR	M21H132 - AA overpass at US-60, Scott County					
				7/15/21	1,806.00	DLR	K21H8156 - I-55 NB mm 83.2, Scott County					
				7/15/21	2,190.00	DLR	K21H8118 - I-55 mm 0.8, Pemiscot County					
				7/15/21	2,716.00	DLR	K21H8162 - I-55 mm 144.4, Ste Genevieve County					
				7/15/21	3,500.00	DLR	K21H8169 - I-55 mm 122.2, Perry County					
				7/15/21	3,800.00	DLR	K21H8170 - US-61 at 0.5 mile S of Perryville, Perry County					
				7/15/21	4,058.00	DLR	K21H8131 - I-55 mm 24.2, Pemiscot County					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2021

Contract ID:190621-F01

No Data Available