

#### Pay Estimate Created Date: November 15, 2021

t \$0.00	iginal Contract Amount t Change Order Amoun rrent Contract Amount	er 15, 2021 <b>Ne</b>			200417-H04 Collins & Hermar			Progress Estimate Nu 33		
By User								Approval Date		
wilkem	Project Office Level by	Generated and Approved (and should be considered Draft) at the Project Office Level by								
wilkem	ent Engineer Level by	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by								
ramses	rollers Office Level by	mber 17, Reviewed and Approved at the Central Office Controllers Office Level by								
t Complete	urrent Contract Amoun	% of C	Deletion Date Actual Completion Date			Current Comp	Original Completion Date Current Com			
	119.62%				2022	June 30,		June 30, 2021		
		es	Mileston		tes	t Informational Dat	Contrac			
		for Contract	No Milestones Exis	letion Date	Current Comp	I Completion Date	Original	Date Description		
								Acceptance Date		
					May 6, 2020	2020	May 6, 2	Awarded Date		
					April 17, 2020	, 2020	April 17,	Letting Date		
					July 1, 2020	2020	July 1, 2	Notice to Proceed Date		
								Open to Traffic Date		
								Work Began Date		

Contract Total Pa	y For Estimate	No. 33					
			This Estimate	Pre	vious	To Da	te
200417-H04	Gross Iter Incentive Disincenti Liquidated	ted Items Pa m Adjustmen ive d Damage ntract Adjustr	ts <b>\$0.00</b> \$0.00 \$0.00 \$0.00 \$0.00	\$0.0 \$0.0 \$0.0 \$0.0 \$0.0 \$0.0	00 00 00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Contract Total Pa	yable This Est	imate:	\$103,452.00				
ems Paid This Es	timate Period						
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3578	0010	6189916	MISC.Nighttime work adjustment factor	DLR	\$1.550	3,888	\$6,026.40
	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	60,891	\$97,425.60
Project J9P3578	- Total						\$103,452.00
Overall - Total							\$103,452.00
ontract Adjustme	ents This Estim	nate					
o Contract Adjustr i <mark>ne Item Adjustm</mark>							

No Data Available



# Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information												
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work								
J9P3578	FAS- S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	VARIOUS	in various locations in the Southeast District								

#### Totals by Job Numbers

578	This Estimate	Previous	To Date
Posted Item Pay	\$103,452.00	\$1,984,677.02	\$2,088,129.02
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$103,452.00	\$1,984,677.02	\$2,088,129.02
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

### Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

#### Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values ar	based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	ltem Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	120,771.00	\$1.55	\$187,195.05
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	0.00	990,000.00	DLR	1,170,798.50	\$1.60	\$1,873,277.60
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	0.00	\$1.39	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	25,456.37	\$1.00	\$25,456.37
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	3.00	\$2,400.00	\$7,200.00
	Project JS	9P3578 - To	otal Value	Posted to	Date as of Report Generated Date							\$2,088,129.02
200417-H04 Ove	rall - Total	Value Post	ed to Dat	te as of Rep	port Generated Date							\$2,088,129.02



#### Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

## The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line umber	ltem Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	11/15/21	11/15/21	3,888.00	DLR	M21H151 - I-55 mm 98.0, Cape Girardeau County	WING		WING		
0020 6189916	6189916	MISC.	11/15/21	11/15/21	833.00	DLR	K21H8413 - US 67 at 1.5 miles North of DD, St Francois County					
				11/15/21	1,954.00	DLR	K21H8431 - I-55 mm 30.4, Pemiscot County					
				11/15/21	2,110.00	DLR	K21H8410 - US 61 at Independence St, Cape Girardeau County					
				11/15/21	2,118.00	DLR	M21H152 - Rt N SB at Jct AB, Stoddard County					
				11/15/21	2,748.00	DLR	K21H8408 - I-55 mm 60.8, New Madrid County					
				11/15/21	2,940.00	DLR	K21H8402 - I-55 mm 113, Cape Girardeau County					
				11/15/21	3,482.00	DLR	K21H8406 - I-55 mm 61.4, Scott County					
				11/15/21	3,550.00	DLR	M21H148 - MO-32 at 4 miles W of I-55, Ste Genevieve County					
				11/15/21	3,800.00	DLR	K21H8405 - CR 306 overpass at I-55 mm 99, Cape Girardeau County					
				11/15/21	3,850.00	DLR	K21H8409 - US-60 EB at 0.5 miles W of US-61, New Madrid County					
			11/15/21 3,895.00 DLR K21H8403 - I-55 mm 114, C	K21H8403 - I-55 mm 114, Cape Girardeau County								
				11/15/21	4,261.00	DLR	K21H8401 - I-55 mm 33, Pemiscot County					
				11/15/21	5,246.00	DLR	K21H8350 - I-55 mm 27.4, Pemiscot County					
				11/15/21	20,104.00	DLR	M21H155 - US 67 at 0.5 miles North of Rt 72, Madison County					

The information below this line are details for Construction Signs (if applicable). No Data Available



# Line Item Adjustments by Estimate

Contract ID:190621-F01

No Data Available