

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: August 1, 2022

Progress Estim	nate Number	Contract ID 200417-H04 Prime Contractor Collins & Herma		6, 2022 Original Contract Amount t 1, 2022 Net Change Order Amount Current Contract Amount	t \$1,504,300.00				
Approval Date					By User				
August 1, 2022		Generated and Approved (and should be considered Draft) at the Project Office Level by							
August 2, 2022		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by							
August 3, 2022		Re	viewed and Approved at the Centr	al Office Controllers Office Level by	ramses1				
Original Comp	letion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amou	nt Complete				
June 30,	2021	90.32%							

	Contract Informational Dat	tes	Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	July 1, 2020	July 1, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pa	y For Estimate No. 50			
		This Estimate	Previous	To Date
200417-H04				
	Total Posted Items Pay	\$46,283.20	\$2,889,166.62	\$2,935,449.82
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	·		\$2,889,166.62	\$2,935,449.82
Contract Total Pag	yable This Estimate:	\$46,283.20		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount			
J9P3578	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	28,927	\$46,283.20			
Project J9P3578	- Total						\$46,283.20			
Overall - Total	Overall - Total									

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

						Contract Project Information				
Project Number Proj. Number Route Project Number Nu										
J9P3578	FAS- S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	VARIOUS	in various locations in the Southeast District					
Totals by	Job Number	s								
J9P3578		Item Pay Item Adjustme	ents Gross It	em Pay	This Estimate \$46,283.20 \$0.00 \$46,283.20	Previous \$2,889,166.62 \$0.00 \$2,889,166.62	To Date \$2,935,449.82 \$0.00 \$2,935,449.82			
		Incentive Disincentive			\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00			
		ated Damages Contract Adjus			\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00			

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	130,836.00	\$1.55	\$202,795.80
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	940,187.50	1,930,187.50	DLR	1,690,623.53	\$1.60	\$2,704,997.65
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	0.00	\$1.39	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	25,456.37	\$1.00	\$25,456.37
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	3.00	\$2,400.00	\$7,200.00
	Project J	9P3578 - To	tal Value	Posted to	Date as of Report Generated Date							\$2,935,449.82
200417-H04 Ove	erall - Total	Value Post	ed to Dat	e as of Re	port Generated Date							\$2,935,449.82

Page 4 of 6 Revision 4/1/2020



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3578

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	7/29/22	8/1/22	-4,488.00	DLR	K22H8655 - I-55 mm 5.8 - Pemiscot County					Split bill with M22H186
				8/1/22	-2,116.00	DLR	K22H8625 - I-55 mm 66.2 - New Madrid County					Revised job number to K22H8738.
				8/1/22	1,547.00	DLR	K22H8956 - US-67 SB entrance ramp at MO-34 - Wayne County					
				8/1/22	1,691.00	DLR	K22H8950 - I-55 mm 48.6 - New Madrid County					
				8/1/22	2,005.00	DLR	K22H8655 - I-55 mm 5.8 - Pemiscot County					
				8/1/22	2,116.00	DLR	K22H8738 - I-55 mm 66.2 - New Madrid County					
				8/1/22	2,483.00	DLR	M22H186 - I-55 mm 5.8 - Pemiscot County					Split bill from K22H8655
				8/1/22	3,940.00	DLR	K22H8946 - US 67 - 0.3 mile S of MO-32 - St. Francois County					
				8/1/22	4,302.00	DLR	K22H8943 - I-55 mm 49.4 - New Madrid County					
				8/1/22	4,581.00	DLR	K22H8947 - US-67 at MO-72 overpass - Madison County					
				8/1/22	5,416.00	DLR	K22H8951 - US-67 at 0.1 mile N of Berry Road - St. Francois					
				8/1/22	7,450.00	DLR	K22H8853 - US-67 NB at 0.7 miles N of CR 406 – Wayne County					

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

No Data Available