



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2021

Pay Estimate Created Date: January 15, 2021

Progress Estimate Number 13	Contract ID 200515-F07 Prime Contractor Freedom Fence, LLC	Pay Period Start January 2, 2021 Pay Period End January 15, 2021	Original Contract Amount \$430,776.00 Net Change Order Amount \$0.00 Current Contract Amount \$430,776.00
---------------------------------------	---	---	--

Approval Date		By User
January 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	tinckv1
January 19, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gibbon1
January 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2021	June 30, 2021		60.25%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 13

		This Estimate	Previous	To Date
200515-F07	Total Posted Items Pay	\$25,082.60	\$234,445.95	\$259,528.55
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$234,445.95	\$259,528.55
Contract Total Payable This Estimate:		\$25,082.60		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3381	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$0.830	30,220	\$25,082.60
Project J6P3381 - Total							\$25,082.60
Overall - Total							\$25,082.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 20, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3381	FAS-S502(031)	Job Order Contract for guard cable repair	Various	VARIOUS	at various locations throughout the St. Louis District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3381	Posted Item Pay	\$25,082.60	\$234,445.95	\$259,528.55
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$25,082.60	\$234,445.95	\$259,528.55
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 20, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F07	J6P3381	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	27,900.00	0.00	27,900.00	DLR	0.00	\$0.25	\$0.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	502,200.00	0.00	502,200.00	DLR	312,685.00	\$0.83	\$259,528.55
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	27,900.00	0.00	27,900.00	DLR	0.00	\$0.25	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00
Project J6P3381 - Total Value Posted to Date as of Report Generated Date											\$259,528.55	
200515-F07 Overall - Total Value Posted to Date as of Report Generated Date											\$259,528.55	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 20, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3381

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	1/8/21	1/13/21	631.00	DLR	K20F4164					
				1/13/21	927.00	DLR	K20F4165					
				1/13/21	965.00	DLR	K20F4228					
				1/13/21	1,070.00	DLR	K20F4092					
				1/13/21	1,115.00	DLR	K20F4221					
				1/13/21	1,369.00	DLR	K20F4206					
				1/13/21	1,399.00	DLR	K20F4166					
				1/13/21	2,206.00	DLR	K20F4230					
				1/13/21	2,895.00	DLR	K20F4207					
				1/12/21	659.00	DLR	K20F4274					
			1/12/21	896.00	DLR	K20F4276						
			1/12/21	1,113.00	DLR	K20F4275						
			1/12/21	1,121.00	DLR	K20F4273						
			1/12/21	1,756.00	DLR	K20F4277						
			1/12/21	1,927.00	DLR	K20F4278						
			1/12/21	2,250.00	DLR	K20F4272						
			1/14/21	615.00	DLR	K20F3941						
			1/14/21	837.00	DLR	K20F4200						
			1/14/21	916.00	DLR	K20F4201						
			1/14/21	1,110.00	DLR	K21F4252						
1/14/21	1,298.00	DLR	K21F4251									
1/14/21	1,524.00	DLR	K20F4199									
1/14/21	1,621.00	DLR	K21F4253									

The information below this line are details for Construction Signs (if applicable).

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

No Data Available