



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2021

Pay Estimate Created Date: May 3, 2021

Progress Estimate Number 20	Contract ID 200515-G04 Prime Contractor Collins & Hermann, Inc.	Pay Period Start April 16, 2021 Pay Period End May 1, 2021	Original Contract Amount \$2,259,400.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,259,400.00
---------------------------------------	--	---	--

Approval Date		By User
May 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	griff11
May 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koppim1
May 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2021	June 30, 2021		37.39%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 3, 2020	June 3, 2020	
Letting Date	May 15, 2020	May 15, 2020	
Notice to Proceed Date	July 1, 2020	July 1, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
200515-G04			
Total Posted Items Pay	\$39,386.65	\$805,435.40	\$844,822.05
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$27,812.00)	(\$27,812.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$39,386.65	\$777,623.40	\$817,010.05

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3416	0010	6189916	MISC.Nighttime work adjustment factor	DLR	\$1.150	18,011	\$20,712.65
	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.000	18,674	\$18,674.00
Project J7P3416 - Total							\$39,386.65
Overall - Total							\$39,386.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3416	FAS-S703(089)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	at various locations in the rural Southwest District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3416	Posted Item Pay	\$39,386.65	\$805,435.40	\$844,822.05
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$39,386.65	\$805,435.40	\$844,822.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$27,812.00)	(\$27,812.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-G04	J7P3416	0001	0010	6189916	MISC.Nighttime work adjustment factor	396,000.00	0.00	396,000.00	DLR	358,717.00	\$1.15	\$412,524.55
		0001	0020	6189916	MISC.Normal work adjustment factor	1,760,000.00	-50,129.50	1,709,870.50	DLR	382,168.00	\$1.00	\$382,168.00
		0001	0030	6189916	MISC.Weekend work adjustment factor	44,000.00	0.00	44,000.00	DLR	0.00	\$1.00	\$0.00
		0001	5001	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	0.00	1.00	1.00	LF	1.00	\$30,067.20	\$30,067.20
		0001	5002	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$20,062.30	\$20,062.30
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00
Project J7P3416 - Total Value Posted to Date as of Report Generated Date											\$844,822.05	
200515-G04 Overall - Total Value Posted to Date as of Report Generated Date												\$844,822.05



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3416

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0010	6189916	MISC.	4/20/21	5/3/21	983.00	DLR	K21G2245 I44 MM 102.6 Webster County								
				5/3/21	2,266.00	DLR	K21G2259 I44 MM 100.4 Webster County								
				5/3/21	2,472.00	DLR	K21G2260 I44 MM 101.0 Webster County								
				5/3/21	2,595.00	DLR	K21G2255 I44 MM 100.0 Webster County								
			4/21/21	5/3/21	844.00	DLR	K21G2246 I44 MM 66.0 Greene County								
				5/3/21	860.00	DLR	K21G2248 I44 MM 42.0 Lawrence County								
				5/3/21	1,003.00	DLR	K21G2251 I44 MM 19.6 Jasper County								
				5/3/21	1,094.00	DLR	K21G2247 I44 MM 62.4 Greene County								
			4/29/21	5/3/21	MISC.	4/30/21	5/3/21	1,281.00	DLR	K21G2263 I44 MM 21.6 Jasper County					
							5/3/21	1,313.00	DLR	K21G2274 I44 MM 3.8 Newton County					
							5/3/21	3,300.00	DLR	K21G2279 160 & 94 Greene County					
							5/3/21	3,300.00	DLR	K21G2270 249 MM 4.8 Jasper County					
							5/3/21	1,440.00	DLR	K21G2262 65 South at NB Buffalo Ridge					
4/29/21	5/3/21	MISC.	4/30/21	5/3/21	855.00	DLR	K21G2196 I49 MM 53.7 Jasper County								
				5/3/21	1,208.00	DLR	K21G2282 MO 171 over Springriver Jasper County								
				5/3/21	2,625.00	DLR	K21G2255 I44 MM 99.6 Webster County								
				5/3/21	6,800.00	DLR	K21G2295 MO 43 South of Murphy Jasper County								
				5/3/21	906.00	DLR	K21G2285 MM & B Hwy Greene County								
				5/3/21	1,540.00	DLR	K21G2294 I44 MM 33 Lawrence County								
				5/3/21	1,540.00	DLR	K21G2294 I44 MM 33 Lawrence County								

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 4, 2021

Contract ID:190315-C01

No Data Available