



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 15, 2021

Progress Estimate Number 7	Contract ID 210122-G03 Prime Contractor Mera Excavating, LLC	Pay Period Start November 2, 2021 Pay Period End November 15, 2021	Original Contract Amount \$761,337.61 Net Change Order Amount (\$0.01) Current Contract Amount \$761,337.60
--------------------------------------	---	---	--

Approval Date		By User
November 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	sorenj1
November 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
November 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		71.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
210122-G03			
Total Posted Items Pay	\$161,273.11	\$385,982.43	\$547,255.54
Gross Item Adjustments	(\$19,900.16)	\$15,936.94	(\$3,963.22)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$141,372.95	\$401,919.37	\$543,292.32

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3107B	0030	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$5.890	516	\$3,039.24
	0040	2035500	EMBANKMENT IN PLACE	CUYD	\$10.220	1,428	\$14,594.16
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$8.270	716	\$5,921.32
	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$225.420	1	\$225.42
	0070	2071000	LINEAR GRADING CLASS 1	STA	\$4,804.970	0.7	\$3,363.48
	0150	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$40.670	768	\$31,234.56
	0160	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$2.670	768	\$2,050.56
	0250	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$1.520	1,760	\$2,675.20
	0270	7250318A	18 IN. PIPE GROUP B	LF	\$99.760	7	\$698.32
	0280	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$528.970	1	\$528.97
	0390	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$221.730	126	\$27,937.98
0450	7039905	MISC.SLAB ON CONCRETE NU-GIRDER (GFRP REBAR)	SQYD	\$328.590	210	\$69,003.90	
Project J7P3107B - Total							\$161,273.11
Overall - Total							\$161,273.11

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 15, 2021

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 7		Contract ID 210122-G03 Prime Contractor Mera Excavating, LLC		Pay Period Start November 2, 2021 Pay Period End November 15, 2021		Original Contract Amount \$761,337.61 Net Change Order Amount (\$0.01) Current Contract Amount \$761,337.60		
J7P3107B	0030	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	516	\$0.28	\$145.51
	0040	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,428	\$0.33	\$469.81
	0040	EMBANKMENT IN PLACE	Material			-1,428	\$10.22	(\$14,594.16)
	0050	COMPACTING EMBANKMENT	Material			-716	\$8.27	(\$5,921.32)
	0450	MISC.	Material			-333	\$328.59	(\$109,420.47)
	0450	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sorenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	333	\$328.59	\$109,420.47
Total								(\$19,900.16)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3107B	FAF 266-1(16)	Bridge replacement	266	LAWRENCE	over Billies Creek 0.1 mile west of Halltown

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3107B	Posted Item Pay	\$161,273.11	\$385,982.43	\$547,255.54
	Gross Item Adjustments	(\$19,900.16)	\$15,936.94	(\$3,963.22)
	Gross Item Pay	\$141,372.95	\$401,919.37	\$543,292.32
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3107B, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107B, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107B, Item 7039905, Project Item Line Number 0450, Material Set 7039905, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	QC needs to enter test results prior to next estimate.	sorenj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G03	J7P3107B	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.90	\$1,803.36	\$1,623.02
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$9,141.04	\$4,570.52
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	860.00	0.00	860.00	CUYD	860.00	\$5.89	\$5,065.40
		0001	0040	2035500	EMBANKMENT IN PLACE	1,428.00	0.00	1,428.00	CUYD	1,428.00	\$10.22	\$14,594.16
		0001	0050	2036000	COMPACTING EMBANKMENT	716.00	0.00	716.00	CUYD	716.00	\$8.27	\$5,921.32
		0001	0060	2063000	CLASS 3 EXCAVATION	1.00	0.00	1.00	CUYD	1.00	\$225.42	\$225.42
		0001	0070	2071000	LINEAR GRADING CLASS 1	0.70	0.00	0.70	STA	0.70	\$4,804.97	\$3,363.48
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,683.00	0.00	1,683.00	SQYD	0.00	\$6.55	\$0.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	43.00	0.00	43.00	TONS	0.00	\$36.40	\$0.00
		0001	0100	4099905	MISC.OPTIONAL PAVEMENT	1,682.40	0.00	1,682.40	SQYD	0.00	\$46.92	\$0.00
		0001	0110	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	42.00	0.00	42.00	CUYD	42.00	\$38.90	\$1,633.80
		0001	0120	6096043	PLACING TYPE 3 ROCK DITCH LINER	42.00	0.00	42.00	CUYD	42.00	\$21.47	\$901.74
		0001	0130	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	15.00	0.00	15.00	CUYD	15.00	\$30.06	\$450.90
		0001	0140	6097000	ROCK LINING	3.00	0.00	3.00	CUYD	3.00	\$114.04	\$342.12
		0001	0150	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,691.00	0.00	1,691.00	CUYD	1,691.00	\$40.67	\$68,772.97
		0001	0160	6113040	PLACING TYPE 2 ROCK BLANKET	1,691.00	0.00	1,691.00	CUYD	1,691.00	\$2.67	\$4,514.97
		0001	0170	6161005	CONSTRUCTION SIGNS	599.00	0.00	599.00	SQFT	588.50	\$7.04	\$4,143.04
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	2.00	\$41.06	\$82.12
		0001	0190	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$23.46	\$0.00
		0001	0200	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	12.00	0.00	12.00	EA	12.00	\$175.95	\$2,111.40
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	7.00	0.00	7.00	EA	7.00	\$3,401.70	\$23,811.90
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.60	\$55,870.25	\$33,522.15
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,730.00	0.00	1,730.00	LF	0.00	\$0.67	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	758.00	0.00	758.00	LF	0.00	\$0.77	\$0.00
		0001	0250	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,437.00	0.00	2,437.00	SQYD	2,437.00	\$1.52	\$3,704.24
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$6,451.50	\$4,838.62
		0001	0270	7250318A	18 IN. PIPE GROUP B	7.00	0.00	7.00	LF	7.00	\$99.76	\$698.32
		0001	0280	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$528.97	\$528.97
		0001	0290	8052000A	SEEDING - WARM SEASON MIXTURES	0.70	0.00	0.70	ACRE	0.00	\$7,008.68	\$0.00
		0001	0300	8061005	ROCK DITCH CHECK	270.00	0.00	270.00	LF	20.00	\$8.78	\$175.60
		0001	0310	8061016	SEDIMENT REMOVAL	28.00	0.00	28.00	CUYD	0.00	\$14.21	\$0.00
		0001	0320	8061019	SILT FENCE	1,030.00	0.00	1,030.00	LF	722.00	\$3.52	\$2,541.44
		0001	0330	8061050	TYPE C BERM	241.00	0.00	241.00	LF	241.00	\$6.49	\$1,564.09
		0010	0340	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	0.00	\$24.34	\$0.00
		0010	0350	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,225.75	\$0.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,873.85	\$0.00
		0070	0370	2061000	CLASS 1 EXCAVATION	75.00	0.00	75.00	CUYD	75.00	\$12.02	\$901.50
		0070	0380	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$19,805.85	\$19,805.85
		0070	0390	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	126.00	0.00	126.00	SQYD	126.00	\$221.73	\$27,937.98
		0070	0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	220.00	0.00	220.00	LF	182.00	\$136.76	\$24,890.32
		0070	0410	7026000	PRE-BORE FOR PILING	210.00	0.00	210.00	LF	167.00	\$91.49	\$15,278.83
		0070	0420	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$111.44	\$1,114.40
		0070	0430	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	30.70	0.00	30.70	CUYD	30.70	\$760.50	\$23,347.35
		0070	0440	7034219A	TYPE D BARRIER	260.00	0.00	260.00	LF	0.00	\$117.15	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G03	J7P3107B	0070	0450	7039905	MISC.SLAB ON CONCRETE NU-GIRDER (GFRP REBAR)	350.00	0.00	350.00	SQYD	333.00	\$328.59	\$109,420.47
			0460	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	404.00	0.00	404.00	LF	404.00	\$328.17	\$132,580.68
			0470	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$7,106.14	\$0.00
			0480	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$882.91	\$0.00
			0490	7161000	PLAIN NEOPRENE BEARING PAD	4.00	0.00	4.00	EA	4.00	\$194.82	\$779.28
			0500	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	4.00	0.00	4.00	EA	4.00	\$374.29	\$1,497.16
Project J7P3107B - Total Value Posted to Date as of Report Generated Date											\$547,255.54	
210122-G03 Overall - Total Value Posted to Date as of Report Generated Date											\$547,255.54	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3107B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	2035000	UNCLASSIFIED EXCAVATION	11/15/21	11/15/21	516.00	CUYD	Throughout job site, RTE. 266		0			
0040	2035500	EMBANKMENT IN PLACE	11/15/21	11/15/21	1,428.00	CUYD	Throughout job site, RTE. 266		0			
0050	2036000	COMPACTING EMBANKMENT	11/15/21	11/15/21	716.00	CUYD	Throughout job site, RTE. 266		0			
0060	2063000	CLASS 3 EXCAVATION	11/15/21	11/15/21	1.00	CUYD	Throughout job site, RTE. 266		0			
0070	2071000	LINEAR GRADING CLASS 1	11/15/21	11/15/21	0.70	STA	RTE. 266		0			
0150	6113020	FURNISHING TYPE 2 ROCK BLANKET	11/15/21	11/15/21	768.00	CUYD	RTE. 266 East and West side of bridge		0			
0160	6113040	PLACING TYPE 2 ROCK BLANKET	11/15/21	11/15/21	768.00	CUYD	RTE. 266 East and West side of bridge		0			
0250	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	11/15/21	11/15/21	1,760.00	SQYD	RTE. 266 East and West side of bridge		0			
0270	7250318A	18 IN. PIPE CULVERT GROUP B	11/15/21	11/15/21	7.00	LF	RTE. 266, Field entrance		0			
0280	7320018A	18 IN. GROUP B FLARED END SEC	11/15/21	11/15/21	1.00	EA	RTE. 266, Field entrance		0			
0390	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	11/15/21	11/15/21	126.00	SQYD	RTE. 266, East and West approach of bridge		0			
0450	7039905	MISC. CONCRETE CONSTRUCTION	11/15/21	11/15/21	210.00	SQYD	RTE. 266 bridge deck over Billies creek		0			

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3107B	0030	UNCLASSIFIED EXCAVATION	Price FUEL		6	Nov 1, 2021	SYSTEM	\$94.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Nov 15, 2021	SYSTEM	\$145.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total					\$240.45	
				Price FUEL - Total					\$240.45	
				0030 - Total					\$240.45	
			0040	EMBANKMENT IN PLACE	Material		7	Nov 16, 2021	SYSTEM	(\$14,594.16)
	- Total							(\$14,594.16)		
	Material - Total							(\$14,594.16)		
Price FUEL		7			Nov 15, 2021	SYSTEM	\$469.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	- Total							\$469.81		
	Price FUEL - Total							\$469.81		
	0040 - Total					(\$14,124.35)				
0050	COMPACTING EMBANKMENT	Material		7	Nov 16, 2021	SYSTEM	(\$5,921.32)			
				- Total				(\$5,921.32)		
			Material - Total					(\$5,921.32)		
	0050 - Total					(\$5,921.32)				
0320	SILT FENCE	Material		3	Sep 16, 2021	SYSTEM	(\$2,541.44)			
				- Total				(\$2,541.44)		
			Material - Total					(\$2,541.44)		
		MaterialCredit		4	Sep 30, 2021	SYSTEM	\$2,541.44			
			- Total					\$2,541.44		
			MaterialCredit - Total					\$2,541.44		
	0320 - Total					\$0.00				
0340	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 1, 2021	SYSTEM	\$2,758.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$2,758.00		
			Construction Stockpile STMI - Total					\$2,758.00		
	0340 - Total					\$2,758.00				
0350	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 1, 2021	SYSTEM	\$6,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$6,780.00		
			Construction Stockpile STMI - Total					\$6,780.00		
	0350 - Total					\$6,780.00				
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 1, 2021	SYSTEM	\$6,304.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$6,304.00		
			Construction Stockpile STMI - Total					\$6,304.00		
	0360 - Total					\$6,304.00				
0430	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Oct 15, 2021	SYSTEM	(\$23,347.35)			
				- Total				(\$23,347.35)		
			Material - Total					(\$23,347.35)		
		MaterialCredit		6	Nov 1, 2021	SYSTEM	\$23,347.35			
			- Total					\$23,347.35		
			MaterialCredit - Total					\$23,347.35		
	0430 - Total					\$0.00				
0450	MISC. CONCRETE CONSTRUCTION	Material		6	Nov 1, 2021	SYSTEM	\$40,416.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sorenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3107B	0450	MISC. CONCRETE CONSTRUCTION	Material		6	Nov 1, 2021	SYSTEM	(\$40,416.57)	
					7	Nov 16, 2021	SYSTEM	\$109,420.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sorenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Nov 16, 2021	SYSTEM	(\$109,420.47)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0450 - Total							\$0.00	
J7P3107B - Total								(\$3,963.22)	
Overall - Total								(\$3,963.22)	