

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 21		Contract ID 210521-F05 Pay Period Start May 2, 2022 Original Contract Amount Prime Contractor Collins & Hermann, Inc. Pay Period End May 15, 2022 Net Change Order Amount Current Contract Amount						
Approval Date							By User	
May 16, 2022		the Project Office Level by	reebc1					
May 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level b							
May 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level I							
Original Completion Date		Current Comp	letion Date	Actual Completion Date % of Current Contract Am			it Complete	
June 30,	2022	June 30,	2023			64.77%		

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 21										
		This Estimate	Previous	To Date						
210521-F05										
	Total Posted Items Pay	\$70,210.10	\$1,611,222.79	\$1,681,432.89						
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00						
	Incentive	\$0.00	\$0.00	\$0.00						
	Disincentive	\$0.00	\$0.00	\$0.00						
	Liquidated Damage	\$0.00	\$0.00	\$0.00						
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00						
	·		\$1,611,222.79	\$1,681,432.89						
Contract Total Pa	yable This Estimate:	\$70,210.10								

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount			
J6P3452	0010	6189916	MISC.nighttime work adjustment factor	DLR	\$0.100	5,449	\$544.90			
	0020	6189916	MISC.normal work adjustment factor	DLR	\$2.200	31,666	\$69,665.20			
Project J6P3452	Project J6P3452 - Total									
Overall - Total							\$70,210.10			

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available

Revision 4/1/2020 Page 1 of 6




Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3452	FAS- S502(086)	Job order Contracting for Guardrail Repairs	Various	ST LOUIS CITY	on Various Routes in St.Louis City & County, various routes

Totals by Jo	b Numbers			
J6P3452		This Estimate	Previous	To Date
	Posted Item Pay Gross Item Adjustments	\$70,210.10 \$0.00	\$1,611,222.79 \$0.00	\$1,681,432.89 \$0.00
	Gross Item Pay	\$70,210.10	\$1,611,222.79	\$1,681,432.89
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F05	J6P3452	0001	0010	6189916	MISC.nighttime work adjustment factor	585,000.00	0.00	585,000.00	DLR	62,902.50	\$0.10	\$6,290.25
		0001	0020	6189916	MISC.normal work adjustment factor	900,000.00	250,000.00	1,150,000.00	DLR	723,093.00	\$2.20	\$1,590,804.60
		0001	0030	6189916	MISC.weekend work adjustment factor	15,000.00	0.00	15,000.00	DLR	0.00	\$0.50	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	84,338.04	\$1.00	\$84,338.04
	Project J	6P3452 - To	otal Value	Posted to	Date as of Report Generated Date							\$1,681,432.89
210521-F05 Ove	rall - Total	Value Post	ted to Dat	e as of Re	port Generated Date							\$1,681,432.89

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3452

Line umber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	5/5/22	5/5/22	1,437.00	DLR	K22F6830					
				5/5/22	1,526.00	DLR	K22F6672					
			5/13/22	5/13/22	2,486.00	DLR	K22F6636					
0020	6189916	MISC.	5/5/22	5/5/22	-1,615.00	DLR	K22F					
				5/5/22	823.00	DLR	K22F6661					
				5/5/22	1,036.00	DLR	K22F6890					
				5/5/22	1,126.00	DLR	K22F6925					
				5/5/22	1,511.00	DLR	K22F6821					
			5/5/22	1,615.00	DLR	K22F6340						
				5/5/22	1,906.00	DLR	K22F6889					
				5/5/22	1,969.00	DLR	K22F6699					
				5/5/22	2,121.00	DLR	K22F6888					
				5/5/22	2,205.00	DLR	K22F6565					
				5/5/22	3,460.00	DLR	K22F6873					
				5/5/22	3,758.00	DLR	K22F6646					
			5/13/22	5/13/22	1,036.00	DLR	K22F6928					
				5/13/22	1,278.00	DLR	K22F6948					
				5/13/22	1,358.00	DLR	K22F6831					
				5/13/22	1,647.00	DLR	K22F6949					
				5/13/22	1,671.00	DLR	K22F6829					
				5/13/22	2,143.00	DLR	K22F6578					
				5/13/22	2,618.00	DLR	K22F6785					

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

May 19, 2022

Contract ID:190215-D05

No Data Available