

Pay Estimate Created Date: January 18, 2022

Progress Estimate Number 13			210521-G02 Mar-Jim Contract			/ 15, 2022 Ne	iginal Contract Amount t Change Order Amount rrent Contract Amount	\$30,520.57			
Approval Date								By User			
January 18, 2022		Generated and Approved (and should be considered Draft) at the Project Office Level by									
January 18, 2022		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by									
January 19, 2022			Re	viewed and A	Approved at the Centra	al Office Cont	trollers Office Level by	ramses			
Original Completion Date Current Con			oletion Date	Actual (Completion Date	% of C	urrent Contract Amount	Complete			
June 30,	2022	June 30	2022				24.50%				
	Cont	ract Informational Da	tes		Milestone	es					
Date Description Origin		al Completion Date Current Compl		No Milestones Exist fo		for Contract					
Acceptance Date											
Awarded Date	June	June 2, 2021 June 2, 2021									
Letting Date	May	21, 2021	May 21, 2021								
Notice to Proceed	Date July	1, 2021	July 1, 2021								
Open to Traffic Da	te										
Work Began Date											
Contract Total Pay	/ For Estim	ate No. 13									
			This Estimate		Previous		To Date				
210521-G02			<mark>\$40,827.60 \$0.00</mark> \$0.00 \$0.00		\$502,616.65 \$0.00 \$0.00 \$0.00 \$0.00	5	\$543,444.25 \$0.00 \$0.00 \$0.00				

		d Damage htract Adjustr	\$0.00 nents \$0.00	\$0 \$0	.00	\$0.00 \$0.00			
Contract Total Pa	yable This Est	imate:	\$40,827.60	\$5	02,616.65	\$543,	444.25		
ems Paid This Es	stimate Period								
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount		
J7P3469	0010	6189916	MISC.Nighttime work adjustment factor	DLR	\$1.100	27,166	\$29,882.60		
	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.000	10,945	\$10,945.00		
Project J7P3469	- Total						\$40,827.60		
Overall - Total							\$40,827.60		
ontract Adjustme	ents This Estim	nate							
o Contract Adjustr									
<u>ine Item Adjustm</u>	ents This Estir	nate							

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information												
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work								
J7P3469		Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in Rural Southwest District								

Totals by Job Numbers

J7P3469		This Estimate	Previous	To Date
Posted	Item Pay	\$40,827.60	\$502,616.65	\$543,444.25
Gross I	tem Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$40,827.60	\$502,616.65	\$543,444.25
Incentiv	/e	\$0.00	\$0.00	\$0.00
Disince	ntive	\$0.00	\$0.00	\$0.00
Liquida	ted Damages	\$0.00	\$0.00	\$0.00
Other C	ontract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Contract Im.CONTRACT	Project No.	Category	Line No.	ltem Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
10521-G02	J7P3469	P3469 0001 0010 6189916		6189916	MISC.Nighttime work adjustment factor	369,000.00	0.00	369,000.00	DLR	340,473.80	\$1.10	\$374,521.18
		0001	0020	6189916	MISC.Normal work adjustment factor	1,760,000.00	0.00	1,760,000.00	DLR	138,402.50	\$1.00	\$138,402.50
		0001	0030	6189916	MISC.Weekend work adjustment factor	44,000.00	0.00	44,000.00	DLR	0.00	\$0.50	\$0.00
		0001	5001	6069901	MISC.Special Repair at Possum Creek	0.00	1.00	1.00	LS	1.00	\$22,853.88	\$22,853.88
		0001	5002	6069901	MISC.Type C Crash Cushion Repair	0.00	1.00	1.00	LS	1.00	\$2,943.98	\$2,943.98
		0001	5003	6069901	MISC.TRACC System Repair	0.00	1.00	1.00	LS	1.00	\$2,178.56	\$2,178.56
		0001	5004	6069901	MISC.Special Order Posts	0.00	1.00	1.00	LS	1.00	\$2,544.15	\$2,544.15
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
	Project J	7P3469 - To	otal Value	Posted to	Date as of Report Generated Date		1					\$543,444.25
10521-G02 Ove	erall - Total	Value Post	ted to Da	te as of Re	port Generated Date							\$543,444.25



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	1/3/22	1/18/22	735.00	DLR	K21G2948 I44 MM 21 Jasper County					
				1/18/22	1,027.00	DLR	K22G0021 I44 MM 60 Greene County					
				1/18/22	1,247.00	DLR	K22G0016 I44 MM 20.4 Jasper County					
				1/18/22	1,507.00	DLR	K22G0002 I44 MM 21.9 Jasper County					
			1/4/22	1/18/22	1,946.00	DLR	K22G0015 Hwy 52 SB near the Windsor Jct. (65 S of 52)					
			1/5/22	1/18/22	1,018.00	DLR	K22G0022 I44 MM 95.6 Webster County					
			1/11/22	1/18/22	805.00	DLR	K22G0048 I44 MM 60 Greene County					
				1/18/22	957.00	DLR	K22G0046 I44 MM 93.2 Webster County					
			1/12/22	1/18/22	1,354.00	DLR	K22G0036 I44 MM 96.2 Webster County					
			1/13/22	1/18/22	515.00	DLR	K22G0045 65 MM 29.1 Christian County					
				1/18/22	1,333.00	DLR	K22G0044 65 MM 30.2 Christian County					
				1/18/22	11,047.00	DLR	K22G0025 I44 MM 63.4-64.0 Greene County					
		1/14/22	1/18/22	3,675.00	DLR	K22G0043 65 MM 29.2 Christian County						
0020	6189916	MISC.	1/3/22	1/18/22	1,747.00	DLR	K22G0011 Rt K West of 86 Approx 1.5 Miles					
			1/5/22	1/18/22	1,318.00	DLR	K220019 RR Drive Lawrence County JCT of RR and Industrial Rd					
				1/18/22	2,024.00	DLR	K22G0020 1.81 Miles south of MO 76 / Bus 65 Taney					
			1/12/22	1/18/22	2,441.00	DLR	K22G0029 I44/97 MM 33 Lawrence County					
				1/18/22	3,415.00	DLR	K22G0034 MO 86/I49 Newton County					

The information below this line are details for Construction Signs (if applicable). No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

No Data Available