

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: February 16, 2022

Progress Estimate Number	Contract ID	210521-G02	Pay Period Start February 2, 2022	Original Contract Amount \$2,187,900.00
15	Prime Contracto	or Mar-Jim Contracting	, LLC Pay Period End February 15, 202	2 Net Change Order Amount \$31,320.57
13				Current Contract Amount \$2,219,220.57

Approval Date		By User
February 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	griffl1
February 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koppim1
February 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2022		28.15%

	Milestones							
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract					
Acceptance Date								
Awarded Date	June 2, 2021	June 2, 2021						
Letting Date	May 21, 2021	May 21, 2021						
Notice to Proceed Date	July 1, 2021	July 1, 2021						
Open to Traffic Date								
Work Began Date								

Contract Total Pay For Estimate No. 15									
		This Estimate	Previous	To Date					
210521-G02									
	Total Posted Items Pay	\$29,510.10	\$595,208.50	\$624,718.60					
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00					
	Incentive	\$0.00	\$0.00	\$0.00					
	Disincentive	\$0.00	\$0.00	\$0.00					
	Liquidated Damage	\$0.00	\$0.00	\$0.00					
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00					
			\$595,208.50	\$624,718.60					
Contract Total Pa	ayable This Estimate:	\$29.510.10							

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount				
J7P3469	0010	6189916	MISC.Nighttime work adjustment factor	DLR	\$1.100	21,661	\$23,827.10				
	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.000	5,683	\$5,683.00				
Project J7P3469	Project J7P3469 - Total										
Overall - Total	Overall - Total										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available

Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Con	ntract Project Information	1	
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work	
J7P3469	FAS- S603(075)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in Rural Southwest Distric	t		
otals by	Job Number	s						
J7P3469					This Estimate	Previous	To Date	
		Item Pay Item Adjustme	nts		\$29,510.10 \$0.00	\$595,208.50 \$0.00	\$624,718.60 \$0.00	
	31000		Gross It	tem Pay	\$29,510.10	\$595,208.50	\$624,718.60	
	Incenti	ve			\$0.00	\$0.00	\$0.00	
	Disince	entive			\$0.00	\$0.00	\$0.00	
	Liquida	ted Damages			\$0.00	\$0.00	\$0.00	
						\$0.00	\$0.00	

Revision 4/1/2020 Page 2 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-G02	J7P3469	0001	0010	6189916	MISC.Nighttime work adjustment factor	369,000.00	0.00	369,000.00	DLR	389,672.30	\$1.10	\$428,639.53
		0001	0020	6189916	MISC.Normal work adjustment factor	1,760,000.00	0.00	1,760,000.00	DLR	164,758.50	\$1.00	\$164,758.50
		0001	0030	6189916	MISC.Weekend work adjustment factor	44,000.00	0.00	44,000.00	DLR	0.00	\$0.50	\$0.00
		0001	5001	6069901	MISC.Special Repair at Possum Creek	0.00	1.00	1.00	LS	1.00	\$22,853.88	\$22,853.88
		0001	5002	6069901	MISC.Type C Crash Cushion Repair	0.00	1.00	1.00	LS	1.00	\$2,943.98	\$2,943.98
		0001	5003	6069901	MISC.TRACC System Repair	0.00	1.00	1.00	LS	1.00	\$2,178.56	\$2,178.56
		0001	5004	6069901	MISC.Special Order Posts	0.00	1.00	1.00	LS	1.00	\$2,544.15	\$2,544.15
		0001	5005	6069901	MISC.Bridge Repair	0.00	1.00	1.00	LS	1.00	\$800.00	\$800.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
	Project J	7P3469 - To	tal Value	Posted to	Date as of Report Generated Date							\$624,718.60
210521-G02 Ove	210521-G02 Overall - Total Value Posted to Date as of Report Generated Date									\$624,718.60		

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916 MISC.	MISC.	7/23/21	2/8/22	-1,393.00	DLR	K21 G2521 Rt 38 at Spur Road Intersection Webster County					
				2/8/22	1,393.00	DLR	K21G2521 Rt 38 at Spur Rd. Inter. Webster Co. Fixing K number.					
			1/31/22	2/16/22	787.00	DLR	K22G0112 I44 MM 18.4 Jasper County					
				2/16/22	831.00	DLR	K22G0110 I-44 MM 23.8					
			2/1/22	2/16/22	917.00	DLR	K22G0109 I44 MM 55.6 Lawrence County					
			2/7/22	2/16/22	5,824.00	DLR	K22G0123 I-44 MM 93.6 Webster County					
			2/8/22	2/16/22	2,719.00	DLR	K22G0113 MO 249 Just past the left exit of Bridge over RR Jasper					
				2/16/22	5,662.00	DLR	K22G0135 I44 MM 106.0 Webster County					
			2/9/22	2/16/22	926.00	DLR	K22G0105 I-44 MM 8.4 Newton County					
				2/16/22	1,566.00	DLR	K22G0111 I-44 MM 10 Newton County					
				2/16/22	2,429.00	DLR	SW0050 I44 MM 9.1 Newton County					
0020	6189916	MISC.	1/31/22	2/16/22	1,280.00	DLR	K22G0104 76 at 465 Off Ramp Stone County					
			2/8/22	2/16/22	1,145.00	DLR	K22G0102 I-49 MM 33.4					
				2/16/22	3,258.00	DLR	K22G0124 RT. KK					

<u>The information below this line are details for Construction Signs (if applicable).</u>

No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

No Data Available