



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 15, 2023

Progress Estimate Number 8	Contract ID 220520-C04 Prime Contractor Mar-Jim Contracting, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$400,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$400,000.00
--------------------------------------	---	---	--

Approval Date		By User
February 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	needhm1
February 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
February 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		14.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 8

	This Estimate	Previous	To Date
220520-C04			
Total Posted Items Pay	\$21,790.00	\$36,686.00	\$58,476.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$21,790.00	\$36,686.00	\$58,476.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3270	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$2.000	10,895	\$21,790.00
Project J4I3270 - Total							\$21,790.00
Overall - Total							\$21,790.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 18, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413270	FAS S303(64)	Job Order Contract for fence repair	Various	VARIOUS	in various location in urban Kansas City District

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J413270	Posted Item Pay	\$21,790.00	\$36,686.00	\$58,476.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$21,790.00	\$36,686.00	\$58,476.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C04	J4I3270	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	50,000.00	0.00	50,000.00	DLR	4,600.00	\$2.00	\$9,200.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	150,000.00	0.00	150,000.00	DLR	24,638.00	\$2.00	\$49,276.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J4I3270 - Total Value Posted to Date as of Report Generated Date											\$58,476.00	
220520-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$58,476.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413270

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0020	6189916	MISC.	2/3/23	2/3/23	300.00	DLR	K22C6892					71 N Outer road on chesnut and 57th street	
				2/3/23	445.00	DLR	K22C7050					I29 South at 112 street Reconnecting fence also at this location DO THE WORK FROM THE OUTER ROAD (IT'S A DEAD END)	
				2/3/23	620.00	DLR	K22C6992					N. Church Rd. Locations are numbered - start at 152 hwy and work your way north. See attached map. Location 12: 4 Posts, 4 reattachments	
				2/3/23	700.00	DLR	K22C6990					N. Church Rd. Locations are numbered - start at 152 hwy and work your way north. See attached map. Location 10: 2 R&R posts, 2 reattach	
				2/3/23	740.00	DLR	K22C6988					N. Church Rd. Locations are numbered - start at 152 hwy and work your way north. See attached map. Location 8, 3 post, 30 LF fence replaced, 30' fence removed, 4 reattach	
				2/3/23	800.00	DLR	K22C6284					219 North - Just North of 152. work will be done after materials have been accepted by MODOT - Traffic control included with first mobilization to this site. Original work order included most of the posts and some of the fence until ran out of material. This work order includes just what work remained.	
				2/3/23	1,090.00	DLR	K22C7049					I29 South just past 64th street 5 post and reconnect fencing	
				2/3/23	1,345.00	DLR	K22C7048					I29 North just past 64th street The fence sits just past 64th street up on the hill side	
				2/3/23	1,490.00	DLR	K22C6989					N. Church Rd. Locations are numbered - start at 152 hwy and work your way north. See attached map.	
				2/3/23	2,230.00	DLR	K22C6991					N. Church Rd. Locations are numbered - start at 152 hwy and work your way north. See attached map. Location 11: 90 LF fence fabric, remove 90 LF damaged fabric, 10 R&R posts, 12 reattachments	
				2/8/23	2/8/23	540.00	DLR	K22C6839					435 South to 35 south
				2/8/23	2/8/23	595.00	DLR	K22C6893					435 North just south of Truman Road

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220520-C04

No Data Available