



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 6, 2024

Pay Estimate Created Date: November 1, 2024

Progress Estimate Number 21	Contract ID 230519-B03 Prime Contractor Collins & Hermann, Inc.	Pay Period Start October 16, 2024 Pay Period End November 1, 2024	Original Contract Amount \$1,935,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,935,000.00
---------------------------------------	--	--	--

Approval Date		By User
November 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	keenl
November 5, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
November 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2024		53.45%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 21

	This Estimate	Previous	To Date
230519-B03			
Total Posted Items Pay	\$51,318.78	\$982,946.46	\$1,034,265.24
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$982,946.46	\$1,034,265.24
Contract Total Payable This Estimate:	\$51,318.78		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3404	0010	6189916	MISC.WORK ADJUSTMENT FACTOR	DLR	\$2.580	19,891	\$51,318.78
Project J2P3404 - Total							\$51,318.78
Overall - Total							\$51,318.78

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 6, 2024

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3404	FAS S203(004)	Job Order Contract for guardrail repair	Various	VARIOUS	at various locations in the Northeast District

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J2P3404			
Posted Item Pay	\$51,318.78	\$982,946.46	\$1,034,265.24
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$51,318.78	\$982,946.46	\$1,034,265.24
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 6, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-B03	J2P3404	0001	0010	6189916	MISC.WORK ADJUSTMENT FACTOR	750,000.00	0.00	750,000.00	DLR	400,878.00	\$2.58	\$1,034,265.24
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J2P3404 - Total Value Posted to Date as of Report Generated Date											\$1,034,265.24	
230519-B03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,034,265.24



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3404

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	10/16/24	11/1/24	1,463.00	DLR	K24B4330, 61 Marion, North River Bridge					
				11/1/24	5,005.00	DLR	K24B4331, 61, Pike, Frankford					
			10/21/24	11/1/24	1,563.00	DLR	K24B4301, I-70W, Warren, MM 196					
				11/1/24	1,563.00	DLR	K24B4302, I-70E, Warren, MM 188.6					
				11/1/24	3,181.00	DLR	K24B4334, I-70W, Montgomery, MM183.9					
			10/23/24	11/1/24	2,623.00	DLR	K24B4335, I-70W, Montgomery, MM 181.4					
				11/1/24	4,493.00	DLR	K24B4300, I-70E, Warren, MM 191.5					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 6, 2024

Contract ID: 230519-B03

No Data Available



Contract Adjustments for Contract - 230519-B03

There are no contract adjustments to display for this contract.