



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 19, 2025

Pay Estimate Created Date: April 16, 2025

Progress Estimate Number 40	Contract ID 230519-D01 Prime Contractor Collins & Hermann, Inc.	Pay Period Start April 1, 2025 Pay Period End April 15, 2025	Original Contract Amount \$3,289,000.00 Net Change Order Amount \$79,438.95 Current Contract Amount \$3,368,438.95
---------------------------------------	--	---	---

Approval Date		By User
April 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	middea1
April 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stokez1
April 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2024	June 30, 2025		84.80%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 40			
	This Estimate	Previous	To Date
230519-D01			
Total Posted Items Pay	\$41,445.89	\$2,815,029.68	\$2,856,475.57
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$41,445.89	\$2,815,029.68	\$2,856,475.57

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3485	0010	6189916	MISC.ADJUSTMENT FACTOR	DLR	\$1.495	27,723	\$41,445.89
Project J5P3485 - Total							\$41,445.89
Overall - Total							\$41,445.89

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 19, 2025

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3485	FAS S403040	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in Howard, Boone, Callaway, Cooper, Morgan, Moniteau, Cole, Osage and Gasconade Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5P3485	Posted Item Pay	\$41,445.89	\$2,815,029.68	\$2,856,475.57
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$41,445.89	\$2,815,029.68	\$2,856,475.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D01	J5P3485	0001	0010	6189916	MISC.ADJUSTMENT FACTOR	2,200,000.00	0.00	2,200,000.00	DLR	1,857,549.50	\$1.50	\$2,777,036.50
		0001	5100	6069901	MISC.Type C Crashworthy end Terminal repair	0.00	1.00	1.00	LS	1.00	\$1,577.19	\$1,577.19
		0001	5101	6069901	MISC.Type C Crashworthy end Terminal	0.00	1.00	1.00	LS	1.00	\$48,551.76	\$48,551.76
		0001	5102	6069901	MISC.MATT crashworthy end Terminal	0.00	1.00	1.00	LS	1.00	\$17,670.40	\$17,670.40
		0001	5103	6069901	MISC.Type C Crashworthy end Terminal	0.00	1.00	1.00	LS	1.00	\$11,639.60	\$11,639.60
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J5P3485 - Total Value Posted to Date as of Report Generated Date											\$2,856,475.45	
230519-D01 Overall - Total Value Posted to Date as of Report Generated Date											\$2,856,475.45	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3485

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	4/15/25	4/16/25	-1,772.00	DLR	K25D4463_Callaway_54_EBGC_8WoRtJ					Key punch error on last Estimate.
				4/16/25	563.00	DLR	K25D4516_Callaway_UU_EBGR_2WoCrowsForkCreek					
				4/16/25	717.00	DLR	K25D4514_Cooper_70_EBGC_103.8mm_2EoRtB					
				4/16/25	882.00	DLR	K25D4531_Boone_63_SBGC_Rt63&GrindstoneCreek					
				4/16/25	1,003.00	DLR	K25D4513_Boone_70_EBGC_123.8mm_7WoRt740					
				4/16/25	1,073.00	DLR	K25D4530_Boone_63_SBGC_Rt63&HartmanRd					
				4/16/25	1,172.00	DLR	K25D4463_Callaway_54_EBGC_8WoRtJ				Correct numbers.	
				4/16/25	1,182.00	DLR	K25D4509_Boone_70_EBGC_121.6mm_2EoRt40					
				4/16/25	1,264.00	DLR	K25D4511_Boone_63_SBGC_3NoRtY					
				4/16/25	1,641.00	DLR	K25D4510_Cooper_70_EBGR_92.8mm_4WoLamineRiver					
				4/16/25	1,646.00	DLR	K25D4529_Callaway_63_SBGC_3NoCountyRoad394					
				4/16/25	1,705.00	DLR	K25D4455_Boone_Providence_NBGR_1SoStadiumBlvd					
				4/16/25	1,746.00	DLR	K25D4512_Boone_70_EBGC_136.4mm_2WoCedarCreek					
				4/16/25	1,832.00	DLR	K25D4533_Boone_63_SBGR_Rt63&70Overpass					
				4/16/25	2,072.00	DLR	K25D4515_Callaway_UU_WBGR_RtU&CrowsForkCreek					
				4/16/25	2,502.00	DLR	K25D4520_Cole_54_EBGC_Rt54&EllisBlvd					
				4/16/25	2,950.00	DLR	K25D4532_Callaway_63_SBGC_63&RenzFarmRd					
				4/16/25	5,545.00	DLR	K25D4519_Boone_63_SBGC_4NoRtAC					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 230519-D01

No Data Available



Contract Adjustments for Contract - 230519-D01

There are no contract adjustments to display for this contract.