

Pay Estimate Created Date: November 15, 2024

Progress Estima 32	ate Number		230519-D02 Collins & Hermar			er 15, 2024 Ne	riginal Contract Amou et Change Order Amou urrent Contract Amour	int \$0.00
Approval Date								By User
November 15, 2024		G	enerated and Ap	proved (and s	should be considered	Draft) at the I	Project Office Level by	mcgind1
November 15, 2024		Review	ved and Approve	ed (and shoul	d be considered Draft) at the Resid	lent Engineer Level by	gabelj3
November 19, 2024			Re	viewed and A	Approved at the Centr	al Office Con	trollers Office Level by	ramses1
Original Compl	etion Date	Date Current Completion Date Actual Completion Date % of Current Contract Amount Com					Int Complete	
June 30, 2	2024	June 30	, 2025				66.86%	
	Cont	ract Informational Da	tes		Mileston	es		
Date Description	on Orig	nal Completion Date	Current Comp	letion Date	No Milestones Exist	for Contract		
Acceptance Date								
Awarded Date	June	7, 2023	June 7, 2023					
Letting Date	May	19, 2023	May 19, 2023					
Awarded DateJune 7, 2023June 7, 2023								
Open to Traffic Da	te							
Work Began Date								

	y For Estimate I	10. 02					
			This Estimate	Pre	evious	To Da	ate
230519-D02 Contract Total Pa ems Paid This Es	Gross Item Incentive Disincentive Liquidated Other Contr yable This Estin	Damage ract Adjustmen	\$84,352.39 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$84,352.39 \$84,352.39	\$0 \$0 \$0 \$0 \$0 \$0	314,668.20 00 00 00 00 00 314,668.20	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3486	0010	6189916	MISC.ADJUSTMENT FACTOR	DLR	\$1.495	56,423	\$84,352.3
Project J5P3486	- Total						\$84,352.3
Overall - Total							\$84,352.3
		te					

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information											
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
J5P3486	FAS S403041	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in Camden, Miller, Maries, Laclede, Pulaski, Phelps, Crawford, Washington and Dent Counties							

Totals by Job Numbers

J5P3486		This Estimate	Previous	To Date
	Posted Item Pay	\$84,352.39 \$0.00	\$2,314,668.20 \$0.00	\$2,399,020.59 \$0.00
6	Gross Item Adjustments Gross Item Pay	\$0.00 \$84,352.39	\$0.00 \$2,314,668.20	\$0.00 \$2,399,020.59
In	ncentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	iquidated Damages	\$0.00	\$0.00	\$0.00
o	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values a			

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-D02	J5P3486	0001	0010	6189916	MISC.ADJUSTMENT FACTOR	2,400,000.00	0.00	2,400,000.00	DLR	1,604,696.00	\$1.50	\$2,399,020.52
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
	Project J	5P3486 - To	tal Value	Posted to	Date as of Report Generated Date							\$2,399,020.52
230519-D02 Ove	rall - Total	Value Post	ed to Dat	te as of Rej	port Generated Date							\$2,399,020.52



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

_ine Imber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	11/7/24	11/15/24	1,404.00	DLR	K24D4055 951 I-44 LACLEDE GUARDCABLE	142.8				
				11/15/24	7,216.00	DLR	K24D4017 913 NOR PHELPS GUARDRAIL	.01				
				11/15/24	10,570.00	DLR	K24D4055 951 I-44 LACLEDE GUARDRAIL	142.8				
			11/13/24	11/15/24	685.00	DLR	K24D4026 922 I-44 PULASKI CABLE	167				
				11/15/24	716.00	DLR	K24D4012 908 I-44 LACLEDE CABLE	134.4				
				11/15/24	863.00	DLR	K24D4015 911 I-44 PULASKI CABLE	162.2				
				11/15/24	1,073.00	DLR	K24D4013 909 I-44 LACLEDE CABLE	124.6				
				11/15/24	1,991.00	DLR	K24D4016 912 LACLEDE MO5 CABLE	.01				
				11/15/24	2,068.00	DLR	K24D4014 910 I-44 PHELPS GUARDRAIL	172				
				11/15/24	2,214.00	DLR	K24D4029 925 I-44 LACLEDE CABLE	142.8				
			11/15/24	11/15/24	1,910.00	DLR	K24D4073 969 US-54 CAMDEN CABLE	.01				
				11/15/24	1,975.00	DLR	K24D4033 929 US-54 CAMDEN CABLE	.01				
				11/15/24	2,002.00	DLR	K24D4068 964 I-44 LACLEDE CABLE	125.2				
				11/15/24	2,659.00	DLR	K24D4072 968 US-54 CAMDEN CABLE	.01				
				11/15/24	2,865.00	DLR	K24D4070 966 I-44 LACLEDE CABLE	126				
				11/15/24	16,212.00	DLR	K24D4069 965 I-44 LACLEDE CABLE	125.6				

<u>The information below this line are details for Construction Signs (if applicable).</u> No Data Available



Line Item Adjustments by Estimate

Contract ID: 230519-D02

No Data Available



There are no contract adjustments to display for this contract.