



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 21, 2025

Pay Estimate Created Date: May 16, 2025

Progress Estimate Number 45	Contract ID	230519-F07	Pay Period Start	May 2, 2025	Original Contract Amount	\$1,314,284.40
	Prime Contractor	Collins & Hermann, Inc.	Pay Period End	May 15, 2025	Net Change Order Amount	\$785,715.60
					Current Contract Amount	\$2,100,000.00

Approval Date					By User
May 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by				tinckv1
May 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				HELLET
May 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by				ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete		
June 30, 2024	June 30, 2025		73.19%		

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 7, 2023	June 7, 2023	
Letting Date	May 19, 2023	May 19, 2023	
Notice to Proceed Date	July 1, 2023	July 1, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 45			
	This Estimate	Previous	To Date
230519-F07			
Total Posted Items Pay	\$29,511.30	\$1,507,509.04	\$1,537,020.34
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,507,509.04	\$1,537,020.34
Contract Total Payable This Estimate:	\$29,511.30		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3460	0010	6189916	MISC.Adjustment Factor	DLR	\$2.300	12,831	\$29,511.30
Project J6P3460 - Total							\$29,511.30
Overall - Total							\$29,511.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3460	FAS-S502(064)	Job Order Contract for guardrail and guard cable repair	Various	JEFFERSON	at various locations in Franklin and Jefferson Counties
Totals by Job Numbers					
J6P3460			This Estimate	Previous	To Date
	Posted Item Pay		\$29,511.30	\$1,507,509.04	\$1,537,020.34
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$29,511.30	\$1,507,509.04	\$1,537,020.34
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 21, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
230519-F07	J6P3460	0001	0010	6189916	MISC.Adjustment Factor	571,428.00	341,615.48	913,043.48	DLR	642,728.00	\$2.30	\$1,478,274.40
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	58,745.94	\$1.00	\$58,745.94
	Project J6P3460 - Total Value Posted to Date as of Report Generated Date											\$1,537,020.34
230519-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$1,537,020.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3460

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	5/15/25	5/16/25	789.00	DLR	K25F2345					
				5/16/25	913.00	DLR	K25F2455					
				5/16/25	1,277.00	DLR	K25F2456					
				5/16/25	1,363.00	DLR	K25F2457					
				5/16/25	1,468.00	DLR	K25F2343					
				5/16/25	1,695.00	DLR	K25F2460					
				5/16/25	2,054.00	DLR	K25F2344					
				5/16/25	3,272.00	DLR	K25F2346					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 21, 2025

Contract ID: 230519-F07

No Data Available



Contract Adjustments for Contract - 230519-F07

There are no contract adjustments to display for this contract.