



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number	Contract ID	260515-F07	Pay Period Start	September 16, 2026	Original Contract Amount	\$41,000.00
5	Prime Contractor	Reinhold Electric, Inc.	Pay Period End	October 1, 2026	Net Change Order Amount	(\$0.01)
					Current Contract Amount	\$40,999.99

Approval Date		By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	norton1
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hellet
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2027	June 30, 2027		40.52%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 3, 2026	June 3, 2026	
Letting Date	May 15, 2026	May 15, 2026	
Notice to Proceed Date	July 1, 2026	July 1, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
260515-F07			
Total Posted Items Pay	\$16,614.50	\$0.00	\$16,614.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$16,614.50
Contract Total Payable This Estimate:	\$16,614.50		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSLM0083	0010	6189916	MISC.ADJUSTMENT FACTOR	DLR	\$1.400	11,867.500	\$16,614.50
Project JSLM0083 - Total							\$16,614.50
Overall - Total							\$16,614.50
Contract Adjustments This Estimate							
No Contract Adjustments Exist on Contract							
Line Item Adjustments This Estimate							
No Data Available							



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSLM0083		Job Order Contract for signal repair	Various	VARIOUS	at various locations in the St. Louis District
Totals by Job Numbers					
JSLM0083			This Estimate	Previous	To Date
	Posted Item Pay		\$16,614.50	\$0.00	\$16,614.50
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$16,614.50	\$0.00	\$16,614.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260515-F07	JSLM0083	0001	0010	6189916	MISC.ADJUSTMENT FACTOR	29,285.71	0.00	29,285.71	DLR	11,867.50	\$1.40	\$16,614.50
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
	Project JSLM0083 - Total Value Posted to Date as of Report Generated Date											\$16,614.50
260515-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$16,614.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSLM0083

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	9/16/26	9/24/26	1	1,600.00	DLR	Rte D (Dr. Martin Luther King Dr) at 14th St					WO #01 - 2 Category 1 Traffic Control
				9/24/26	2	800.00	DLR	Rte D (Dr. Martin Luther King Dr) at 14th St					WO #01 - 1 Category 3 Traffic Control
				9/24/26	3	2,250.00	DLR	Rte D (Dr. Martin Luther King Dr) at 14th St					WO #01 - 3 6'x30' Loop Detector
			9/17/26	9/24/26	1	800.00	DLR	MO 47 at Central Ave/Rte V					WO #03 - 1 Category 1 Traffic Control
				9/24/26	2	750.00	DLR	MO 47 at Central Ave/Rte V					WO #03 - 1 6'x30' Loop Detector
				9/24/26	3	135.00	DLR	MO 47 at Central Ave/Rte V					WO #03 - 15 LF Cable Loop Detector, In Duct
				9/24/26	4	62.50	DLR	MO 47 at Central Ave/Rte V					WO #03 - 25 LF Cable, Loop Detector, Lead In
				9/24/26	5	20.00	DLR	MO 47 at Central Ave/Rte V					WO #03 - 1 MISC. Conduit Repair
				9/24/26	1	3,200.00	DLR	W Florissant Ave at New Halls Ferry Rd					WO #02 - 4 Category 3 Traffic Control
			9/22/26	9/24/26	2	2,250.00	DLR	W Florissant Ave at New Halls Ferry Rd					WO #02 - 3 6'x30' Loop Detector

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260515-F07

No Data Available



Contract Adjustments for Contract - 260515-F07

There are no contract adjustments to display for this contract.